

Campaign Catch Up




May 19, 2019

Vol II Edition 15

Total Pledged: \$856,209



Delivery of Railings Set




from oil to gas during the summer and enter the fall/winter heating season with a new more efficient heating system.

The furnace will be replaced and the circulator pumps updated so we do not need to place catering pans under them to catch drips. We will also be able to remediate the oil tank in the yard next to the Center.

We continue planning for the kitchen and restroom work to happen this summer while the lower level of the church is unused. Pray!

As this week's bulletin goes to press, we have received word that the fabrication of our railings is complete. They are scheduled to be delivered on this past Wednesday (Confirmation made us put off the delivery by a day). We hope that as you read this, you see at least one set of railings installed. This should allow the bridge replacement to begin in late June.

We have confirmation that the gas mains for the Parish Center should be installed during the first weeks of July. This will allow us to convert the Center



Proposed Schedule of Work

PHASE I **Fall 2018**

Approximate Cost: \$450,000

Funded

- Replace the Church Entrance Bridge and Side Stairways
- Mandated Removal of the oil tank in the Parish Center and replace the Boiler
- Update the Kitchen in the Auditorium

PHASE II **Fall 2019**

Approximate Cost: \$290,000

Pledged

- Update Auditorium Bathrooms and Replace Parish Center's Handicapped lift
- Add Handicapped Parking spaces and Re-coat & re-stripe the Parking lot
- Install new padding on the kneelers

PHASE III **Fall 2020**

Approximate Cost: \$210,000

Unfunded

- Update Fire and Security Alarm systems in the Church and Parish Center
- Replace the Sidewalks
- Replace the Windows in the Parish Center