

Campaign Catch Up



May 26, 2019

Vol II Edition 16

Total Pledged: \$856,209



Railings Are In



The first set of new **railings** was installed last week., and some parishioners even had a chance to try out the new stairway last Sunday. By the time you read this, the second set should be in as well. The next step is taking care of some finishing details on the stairs themselves.

Then it is on to the **front entrance bridge** replacement. We anticipate that will begin sometime in the second week of June.

Please remember: once the front bridge is taken down, the only entrances will be by the side stairways.

We have confirmation that the **gas mains** for the Parish Center should be installed during the first weeks of July. This will allow us to convert the Center from oil to gas during the summer and enter the fall/winter heating season with a new more efficient heating system.

The furnace will be replaced and the circulator pumps updated so we do not need to place catering pans under them to catch drips. We will also be able to **remediate the oil tank** in the yard next to the Center.

We continue planning for the **kitchen and restroom work** to happen this summer while the lower level of the church is unused. Pray!

Proposed Schedule of Work

PHASE I **Fall 2018**

Approximate Cost: \$450,000

- Replace the Church Entrance Bridge and Side Stairways
- Mandated Removal of the oil tank in the Parish Center and replace the Boiler
- Update the Kitchen in the Auditorium

PHASE II **Fall 2019**

Approximate Cost: \$290,000

- Update Auditorium Bathrooms and Replace Parish Center's Handicapped lift
- Add Handicapped Parking spaces and Re-coat & re-stripe the Parking lot
- Install new padding on the kneelers

PHASE III **Fall 2020**

Approximate Cost: \$210,000

- Update Fire and Security Alarm systems in the Church and Parish Center
- Replace the Sidewalks
- Replace the Windows in the Parish Center

Funded

Pledged

Unfunded