

Campaign Catch Up



July 14, 2019

Vol II Edition 23

Total Pledged: \$857,880



Several Projects Continue Forward



Last Tuesday, the concrete for the **front entrance** supports was poured. The weather was perfect and there were no problems. The rest of the week entailed taking down the supports and doing other work for the next stages.

Five days earlier, about eight companies came for the walk through for the work needed on our **Auditorium restrooms and kitchen**. Bids are due this Wednesday. We will review the bids and select one.

Finally, PSEG came and installed the gas line from College Road to our Parish Center. Thus, the work

for **replacing the old oil furnace** with a new gas one can take place in the near future.

**** ****

Special Announcement: During this reconstruction time, work is planned for the rear two side pews on both sides. They will be set further apart so that those who come to Mass with walkers can enter and exit more easily and have Holy Communion brought to them in a more dignified way. In addition, a part of each rear pew will be removed so that a wheel chair can be placed next to the pew and out of the aisle.

Proposed Schedule of Work

PHASE I Fall 2018

Approximate Cost: **\$450,000**

- Replace the Church Entrance Bridge and Side Stairways
- Mandated Removal of the oil tank in the Parish Center and replace the Boiler
- Update the Kitchen in the Auditorium

PHASE II Fall 2019

Approximate Cost: **\$290,000**

- Update Auditorium Bathrooms and Replace Parish Center's Handicapped lift
- Add Handicapped Parking spaces and Re-coat & re-stripe the Parking lot

- Install new padding on the kneelers

PHASE III Fall 2020

Approximate Cost: **\$210,000**

- Update Fire and Security Alarm systems in the Church and Parish Center

- Replace the Sidewalks

- Replace the Windows in the Parish Center

Funded

Pledged

Unfunded