

# Campaign Catch Up



Aug 25, 2019

Vol II Edition 28

## Total Pledged: \$857,880



### Come On In! The Wait is Over!!



Tuesday, the electrician was here to connect the de-icing core for the bridge.  
 Wednesday, the new railings and their installers arrived. We thank you for your patience during this summer's work and welcome home all those who were unable to celebrate with us this summer.

We continue waiting to hear about the delivery of the new boiler and the schedule for its installation. It is good that the weather is so hot (there are some blessings for hot

weather). The air-conditioning is keeping the Parish Center comfortable (for your faith registration needs, hint! Hint!).

The bids for the work on the restrooms and kitchen in the auditorium came back much higher than we expected. We are currently looking at ways to lower the scope and cost of the work and will be talking to the contractors this fall about updating their bids.

The architect reviewed the plans for the sidewalk replacement, the next church project. A busy productive week!

### Proposed Schedule of Work

**PHASE I** **Fall 2018**

**Approximate Cost: \$450,000**

- Replace the Church Entrance Bridge and Side Stairways
- Mandated Removal of the oil tank in the Parish Center and replace the Boiler
- Update the Kitchen in the Auditorium

**PHASE II** **Fall 2019**

**Approximate Cost: \$290,000**

- Update Auditorium Bathrooms and Replace Parish Center's Handicapped lift
- Add Handicapped Parking spaces and Re-coat & re-stripe the Parking lot

**PHASE III** **Fall 2020**

**Approximate Cost: \$210,000**

- Update Fire and Security Alarm systems in the Church and Parish Center
- Replace the Sidewalks
- Replace the Windows in the Parish Center

Funded

Pledged

Unfunded